

Thurrock Council highways works programme, 2024/25 - July 2024 update

| Works | Description | Start | Status |
|--|---------------------------------------|-----------------|---|
| Principal road maintenance | | | |
| A1012 Link Road | Resurfacing | to be confirmed | |
| Arterial Road, West Thurrock | Resurfacing | June 2024 | Works completed |
| Crown Road, Grays | Resurfacing | July 2024 | 3 Sundays |
| Eastern Way, Grays | Resurfacing | May 2024 | Works completed |
| London Road, South Stifford | Resurfacing | to be confirmed | |
| London Road, West Thurrock (Stonehouse) | Resurfacing | August 2024 | |
| Stanford Road, Stanford-le-Hope | Jointing | May 2024 | Works completed |
| Stanford Road, Stanford-le-Hope | Resurfacing | May 2024 | Works completed |
| Classified road maintenance - B and C roads | | | |
| Chadwell Hill, Chadwell St Mary | Resurfacing | April 2024 | Works completed |
| Dennis Road, South Ockendon | Resurfacing | August 2024 | |
| Lodge Lane, Grays | Resurfacing | May 2024 | Works completed |
| Orsett Road, Horndon on the Hill | Resurfacing | August 2024 | |
| Station Road, Tilbury | Resurfacing | August 2024 | |
| Turnpike Lane, West Tilbury | Resurfacing | August 2024 | |
| West Thurrock Way, Grays | Resurfacing | April 2024 | Works completed |
| Unclassified road maintenance | | | |
| Abbots Drive, Stanford-le-Hope | Resurfacing | April 2024 | Works completed |
| Angle Road, South Stifford | Resurfacing | to be confirmed | |
| Gordon Road, Corringham | Resurfacing | July 2024 | 3-week closure, 24 hours a day, 7 days a week |
| London Road, Tilbury | Resurfacing | August 2024 | |
| Long Lane / Fairway roundabout, Stifford Clays | Resurfacing | May 2024 | Works completed |
| Thurrock Park Way, Tilbury | Resurfacing | to be confirmed | |
| Weston Avenue, Purfleet-on-Thames | Jointing | September 2024 | |
| Weston Avenue, West Thurrock | Resurfacing | August 2024 | |
| Wharf Road, Stanford-le-Hope | Resurfacing | August 2024 | |
| Jet patching | Repairs - borough-wide | June 2024 | |
| Footway and cycleway maintenance | | | |
| Arthur Street, Grays | Footway reconstruction | April 2024 | Works completed |
| Castle Road, Grays | Footway reconstruction | May 2024 | Works completed |
| Caudian Way, Chadwell St Mary | Footway reconstruction | July 2024 | |
| Princess Margaret Road, East Tilbury | Footway reconstruction | January 2025 | |
| Sabina Road, Chadwell St Mary | Footway reconstruction | September 2024 | |
| St Cecilia Road, Chadwell St Mary | Footway reconstruction | November 2024 | |
| Stifford Road, South Ockendon | Footway reconstruction | July 2024 | |
| Drainage | | | |
| A13 On-slip road, Stanford-le-Hope | Drainage maintenance and improvements | June 2024 | Works completed |
| Arterial Road, West Thurrock | Drainage maintenance | June 2024 | Works completed |
| Brentwood Road (Burrows Farm), Bulphan | Drainage investigation | May 2024 | Works completed |
| Brentwood Road, Chadwell St Mary | Drainage maintenance | May 2024 | Works completed |
| Buckles Lane, South Ockendon | Drainage maintenance | July 2024 | |
| Dock Road, Tilbury | Drainage maintenance | July 2024 | Works completed |
| Marshfoot Road Grays | Drainage investigation and work | April 2024 | In progress |
| St Chads Road, Tilbury | Drainage investigation | to be confirmed | |
| Southend Road, Corringham | Survey and investigation | May 2024 | Early finish, 17 May |

Thurrock Council highways works programme, 2024/25 - July 2024 update

| Works | Description | Start | Status |
|---|--------------------------|-----------------|--|
| Southend Road, Corringham | Drainage maintenance | May 2024 | Early finish, 17 May |
| The Manorway, Stanford-le-Hope | Drainage | May 2024 | Works completed |
| Road markings | | | |
| Road marking renewal borough-wide | Maintenance | March 2024 | |
| Safety barrier | | | |
| Safety barrier maintenance borough-wide | Maintenance | March 2024 | |
| Street lighting | | | |
| Structural column replacement borough-wide | Maintenance | March 2024 | |
| Traffic signals | | | |
| Borough-wide | Communications upgrades | On-going | Rolling programme |
| Additional schemes | | | |
| Afton Drive approach to school, South Ockendon | Footway slab replacement | July 2024 | |
| Aveley Close, Aveley | Footway slab replacement | October 2024 | |
| College Avenue opposite school, Grays | Footway slab replacement | August 2024 | |
| College Avenue outside school, Grays | Footway slab replacement | October 2024 | |
| Cresthill Avenue, Grays | Footway slab replacement | July 2024 | |
| Coombe Rise to Priory Road, Stanford-le-Hope | Footway slab replacement | July 2024 | Works completed |
| Lavender Mews, Stanford-le-Hope | Footway slab replacement | June 2024 | Works completed |
| Priory Road to Abbots Drive, Stanford-le-Hope | Footway slab replacement | June 2024 | Works completed |
| Stifford Road outside school, Aveley | Footway slab replacement | August 2024 | |
| Tank Hill Road, Purfleet-on-Thames | Footway slab replacement | July 2024 | |
| Whitmore Avenue odd-numbered side, Stifford Clays | Footway slab replacement | August 2024 | |
| Fort Road, Tilbury | Structural work | April 2024 | |
| Mardyke Bridge, Stifford | Structural work | to be confirmed | Revising costs |
| Stoneness Road Bridge, West Thurrock | Concrete repairs | August 2024 | No carriageway incursion – work requires Network Rail, rail possession |
| Annalee Gardens, South Ockendon | Microsurfacing (revisit) | July 2024 | |
| Dunlop Road, Tilbury | Microsurfacing (revisit) | August 2024 | |
| Oakway, Grays | Microsurfacing (revisit) | August 2024 | |
| Russell Road, Tilbury | Microsurfacing (revisit) | August 2024 | |
| Silverdale, Stanford-le-Hope | Microsurfacing (revisit) | August 2024 | |
| Adelaide Road, Tilbury | Microsurfacing | August 2024 | |
| Barle Gardens, South Ockendon | Microsurfacing | August 2024 | |
| Dacre Crescent (including Martin Road), Aveley | Microsurfacing | to be confirmed | |
| Dukes Avenue, Grays | Microsurfacing | June 2024 | Preparatory works completed |
| Easington Way, South Ockendon | Microsurfacing | to be confirmed | |
| Fairfax Road, Tilbury | Microsurfacing | August 2024 | |
| Garron Lane, South Ockendon | Microsurfacing | July 2024 | |
| Lytton Road, Chadwell St Mary | Microsurfacing | August 2024 | |
| Queen Elizabeth Drive, Corringham | Microsurfacing | August 2024 | |